\star	Roll Call Number	Agenda Item Number	
		12	\mathcal{L}
	DATE June 4, 2007		

ACCEPTING COMPLETED CONSTRUCTION AND APPROVING FINAL PAYMENT FOR 2006 BRIDGE REPAIR PROGRAM - CONTRACT 1, CRAMER AND ASSOCIATES, INC.

BE IT RESOLVED BY THE CITY COUNCIL OF THE CITY OF DES MOINES, IOWA: That the attached report of the Jurisdictional Engineer, showing the cost of the construction of the 2006 Bridge Repair Program - Contract 1, 12-2006-004, in accordance with the contract approved between Cramer and Associates, Inc., Robert Cramer, President/CAO, 990 NE 44th Avenue, Des Moines, IA 50313, under Roll Call No. 06-1511, of July 24, 2006, and the City of Des Moines, and recommending the acceptance thereof, be and the same is hereby approved, and accepted, and

BE IT FURTHER RESOLVED: That \$185,691.90 is the total cost, of which \$169,375.97 has been paid the Contractor, and \$7,031.33 is now due and is hereby approved as final partial payment for the above project, the remaining balance of \$9,284.60 is to be paid at the end of thirty days, provided no claims or liens have been filed against said contract. In the event that at the end of said thirty (30) day period, claims are on file as herein provided, the City of Des Moines shall continue to retain from said unpaid funds, a sum not less than double the total amount of all claims on file, or the full Chapter 573 Code of Iowa retainage amount, whichever is lesser.

BE IT FURTHE RESOLVED: That the Engineering Department be and is hereby authorized and directed to notify all persons and firms with outstanding Chapter 573 claims against said project, that the project has been given final acceptance as completed by this City Council, that they have 60 days from such acceptance within which to initiate suit to collect on their claims, and that if suit is not commenced within that time, the City of Des Moines will be required to release the retainage which it is now holding.

BE IT FURTHER RESOLVED: That the Des Moines Finance Director be and is hereby authorized to release said retainage if suit is not filed as above provided.

Moved by	_ to adopt.
FORM APPROVED:	FUNDS AVAILABLE
Withten Unly we	Cilly McKaly 88
Kathleen Vanderpool Deputy City Attorney	Allen McKinley Des Moines Finance Director

SEB

Funding Source: 2007-2008 CIP, Page Bridge-5, City-wide Bridges, BRV003, G. O. Bonds

12-2006-004

★ Roll Call Number	Agenda Item Number
Date June 4, 2007	

COUNCIL ACTION	YEAS	NAYS	PASS	ABSENT
COWNIE	1			
COLEMAN				
HENSLEY				
KIERNAN				
MAHAFFEY				
MEYER				
VLASSIS				
TOTAL				
MOTION CARRIED		•	A	PPROVED

Mayor	Deputy Chief City
-------	-------------------

was adopted.


above written.

CERTIFICATE

I, JODY WITMER, Deputy Chief City Clerk of said City hereby certify that at a meeting of the City Council of said City of Des Moines, held on the above date, among other proceedings the above

IN WITNESS WHEREOF, I have hereunto set my hand and affixed my seal the day and year first

Clerk



2006 BRIDGE REPAIR PROGRAM CONTRACT 1 ACTIVITY I.D. 12-2006-004

PROJECT SUMMARY

2006 Bridge Repair Program - Contract 1 Activity ID 12-2006-004

On July 24, 2006, under Roll Call No. 06-1511, the City Council awarded the contract for the above improvements to Cramer and Associates, Inc., in the amount of \$193,533.00 for repair work on two (2) bridges: 1) SE 6th Street Bridge over Des Moines River including Class 'A' bridge floor repairs, explansion joint replacement, traffic control and mobilization; 2) SE 30th Street Viaduct over UPRR including Class 10 excavation, clearing and grubbing, sidewak removal and replacement, flowable mortar, painting, resetting bearings, cleaning deck drains, rail repairs, seeding, mulching, traffic control and mobilization. All in the City of Des Moines, Iowa.

Tabulated below is a history of project change orders.

Change Order No.	Description	Initiated By	Amount
1	1/30/2007 Supply optional stainless steel mounting hardware for expansion joints on SE 6th Street Bridge.	Engineering	\$1,691.00
2	Adjust final quantities to 'As-Built. Repair of the retaini wall on the NW corner of Douglas and Bever	Engineering ng	(\$9,532.10)
	Original Contract Amount		\$193,533.00
	Total Change Orders		(\$7,841.10)
	Percent of Change Orders to Original Contract		-4.05%
	Final Contract Amount		\$185,691.90

ENGINEERING DEPARTMENT CITY OF DES MOINES, IOWA

ESTIMATE OF CONSTRUCTION COMPLETED FOR WORK DONE FROM 12/01/06 to 12/31/06 PARTIAL PAYMENT NO. 3 - FINAL

PROJECT: 2006 BRIDGE REPAIR PROGRAM - CONTRACT 1 CONTRACTOR: CRAMER AND ASSOCIATES, INC.

IDOT Project No: N/A Activity ID: 12-2006-004 Date: 01/26/07

				OTHER			
				CINIO	damo, and		
LINE NO.	DESCRIPTION	UNIT	ESTIMATED	AUTHORIZED	CONSTRUCTED TO DATE	UNIT PRICE	TOTAL AMOUNT
	SE 6th STREET BRIDGE OVER DES MOINES RIVER						
1	BRIDGE FLOOR REPAIR, CLASS A	SY	0.800	068'0	068.0	\$350.00	\$311.50
2	TRAFFIC CONTROL	rs	1.000	1.000	1.000	\$5,300.00	\$5,300.00
3	MOBILIZATION	rs	1.000	1.000	1.000	\$9,300.00	\$9,300.00
4	TRANSFLEX 650 EXPANSION JOINT, AS PER PLAN	LF	129.000	119.200	119.200		\$107,280.00
5	TRANSFLEX 200A EXPANSION JOINT, AS PER PLAN	LF	59.000	55.600	55.600	\$450.00	\$25,020.00
9	REMOVAL OF EXPOSED REINFORCEMENT CABLE	FS	1.000	1.000	1.000		\$100.00
	SE 30th STREET VIADUCT OVER UPRR						
7	CLEARING AND GRUBBING	ACRE	0.200	0.200	0.200	\$870.00	\$174.00
8	EXCAVATION, CLASS 10, ROADWAY AND BORROW	CY	83.000	83.000	83.000	\$98.00	\$8,134.00
6	REMOVAL OF SIDEWALK	SY	12.800	12.900	12.900	\$40.00	\$516.00
10	SIDEWALK, P.C. CONCRETE, 4 IN.	SY	12.800	19.200	19.200	\$100.00	\$1,920.00
=	TRAFFIC CONTROL	ST	1.000	1.000	1.000	\$2,300.00	\$2,300.00
12	MOBILIZATION	rS	1.000	000'1	1.000	\$8,300.00	\$8,300.00
13	FLOWABLE MORTAR	CY	1.800	1.800	1.800	\$300.00	\$540.00
12	CONTAINMENT	ST	1.000	1.000	1.000	\$600.00	\$600.00
13	PAINT WASTETRANSPORT AND DISPOSAL	FS	1.000	1.000	1.000	\$600.00	\$600.00
14	REMOVE AND REPLACE GUARD RAIL POST	EACH	1.000	1.000	1.000	\$900.00	\$900.00
15	RESET ROLLER BEARING	rs	1.000	1.000	1.000	\$3,100.00	\$3,100.00
16	CLEAN-OUT PLUGGED DRAINS	FS	1.000	1.000	1.000	\$750.00	\$750.00
17	REPAIR OF DAMAGED RAIL BRACKETS AND ANCHOUR	rs	1.000	1.000	1.000	\$850.00	\$850.00
18	RAILROAD FLAGGER AND ACCESS PERMIT APPLICATION	rS	1.000	0.000	0.000	\$4,100.00	\$0.00
19	REPAIR OF CRACKED DRAIN PIPE	rS	1.000	1.000	1.000	\$2,020.00	\$2,020.00
20	MULCHING	ACRE	0.200	0.360	0.360	\$915.00	\$329.40
21	SEEDING AND FERTILIZING (URBAN)	ACRE	0.200	0.360	0.360	\$4,600.00	\$1,656.00
22	SILT FENCE	LF	80.000	0.000	0.000	\$4.00	\$0.00
. 23	CLEAN-OUT OF SILT FENCE	LF	80.000	0.000	0.000	\$4.00	\$0.00
CO No.	1.01 Additional Cost for Change to SS EJ Hardware	I'S	_	1.000	1.000	\$1,691.00	\$1,691.00
CO No. 2	CO No. 2 Adiust final quantities to 'As Built"	,	,				\$0.00
	2.01 Wall repairs at Douglas and Bever	TS	•	1.000	1.000	\$4,000.00	\$4,000.00

			UNITS			
NOILIAINOSHO	TINU	ESTIMATED	AUTHORIZED	CONSTRUCTED TO DATE	UNIT PRICE	TOTAL AMOUNT
ORIGINAL CONTRACT AMOUNT		\$193,533.00				
APPROVED CONTRACT CHANGE ORDERS 1 and 2		(\$7,841.10)				
TOTAL CONTRACT AMOUNT PLUS CHANGE ORDERS		\$185,691.90	(
THIS PARTIAL PAYMENT		\$7,031.33				
PARTIAL PAYMENT NO. 1		\$169,114.72	2			
PARTIAL PAYMENT NO. 2		\$261.25	2			
TOTAL PARTIAL PAYMENTS		\$176,407.30)			
BALANCE		\$9,284.60	(
				TOTAL		\$185,691.90
				RETAINAGE		\$9,284.60
James J. J.				TOTAL LESS RETAINAGE	AINAGE	\$176,407.30
				LESS PREVIOUS PAYMENT	PAYMENT	\$169,375.97
				AMOUNT DUE		\$7,031.33

PARTIAL PAYMENT NO. 3 - FINAL

CHECKED BY:

June 4, 2007

CERTIFICATION OF COMPLETION

AGENDA HEADING:

Accepting completed construction and approving final payment for the 2006 Bridge Repair Program - Contract 1, Cramer and Associates, Inc..

SYNOPSIS:

Approve the Jurisdictional Engineer's Certification of Completion, accept construction of said improvement, and authorize final payment to the contractor.

FISCAL IMPACT:

Amount: \$185,691.90 As-Built Contract Cost

Funding Source: 2007-2008 CIP, Page Bridge-5, City-wide Bridges, BRV003, G. O.

Bonds

CERTIFICATION OF COMPLETION:

On July 24, 2006, under Roll Call No. 06-1511, the City Council awarded a contract to Cramer and Associates, Inc., Robert Cramer, President/CAO, 990 NE 44th Avenue, Des Moines, IA 50313 for the construction of the following improvement:

2006 Bridge Repair Program - Contract 1, 12-2006-004

The improvement includes bridge repair work within the City of Des Moines, Iowa, at the following two locations including: 1) S.E. 6th Street Bridge over the Des Moines River - class 'A' bridge floor repairs, expansion joint replacement, traffic control, and mobilization; and 2) S.E. 30th Street Viaduct over the Union Pacific Railroad - class 10 excavation, clearing and grubbing, sidewalk removal and replacement, flowable mortar, paint containment, transportation, and disposal, resetting roller bearings, cleaning plugged deck drains, rail repairs, mulching, seeding, fertilizing, silt fence, traffic control and mobilization: with all work in accordance with the contract documents, including Plan File Numbers 463-038/046.

I hereby certify that the construction of said 2006 Bridge Repair Program - Contract 1, Activity ID 12-2006-004, has been completed in substantial compliance with the terms of said contract, and I hereby recommend that the work be accepted. The work commenced on October 9, 2006, and was completed on May 24, 2007.



ENGINEERING DEPARTMENT CITY HALL 400 ROBERT D. RAY DRIVE DES MOINES, IOWA 50309-1891 (515) 283-4920 FAX (515) 283-4112

> ALL-AMERICA CITY 1949, 1976, 1981 2003

I further certify that \$185,691.90 is the total cost of said improvement, of which \$169,375.97 has been paid the Contractor and \$7,031.33 is now due and is hereby approved as final partial payment for the above project, the remaining balance of \$9,284.60 is to be paid at the end of thirty days, provided no claims or liens have been filed against said contract. In the event that at the end of said thirty (30) day period, claims are on file as herein provided, the City of Des Moines shall continue to retain from said unpaid funds, a sum not less than double the total amount of all claims on file, or the full Chapter 573 Code of Iowa retainage amount, whichever is lesser. The amount of completed work is shown on the attached Estimate of Construction Completed.

Jeb E. Brewer, P.E.

Des Moines City Engineer

WEBrewer .