



Roll Call Number

Agenda Item Number

13 B

Date September 8, 2025

**ACCEPTING COMPLETED CONSTRUCTION AND APPROVING FINAL PAYMENT
FOR 2023 TRAFFIC SIGNAL REPLACEMENT CONTRACT 2, IOWA SIGNAL, INC.**

BE IT RESOLVED BY THE CITY COUNCIL OF THE CITY OF DES MOINES, IOWA: That the attached report of the Des Moines City Engineer, showing the cost of the construction of the 2023 Traffic Signal Replacement Contract 2, Activity ID 042022009 ("Project"), in accordance with the contract approved between Iowa Signal, Inc., Wayne Lesley, President, 3711 S.E. Capitol Circle, Grimes, IA, 50111, under Roll Call No. 22-1931, of December 12, 2022, and the City of Des Moines, and recommending the acceptance thereof, be and the same is hereby approved, and the construction of the Project is accepted.

BE IT FURTHER RESOLVED: That \$623,373.78 is the total cost, of which \$604,672.57 has been paid the Contractor, and \$0.00 is now due and is hereby approved as final partial payment for the above project, the remaining balance of \$18,701.21 is to be paid at the end of thirty days, with funds retained for unresolved claims on file in accordance with Iowa Code Chapter 573.

BE IT FURTHER RESOLVED: That the Director of Finance be and is hereby authorized to release said retainage if suit is not filed as above provided.

Moved by _____ to adopt. Second by _____.

FORM APPROVED:

FUNDS AVAILABLE:

/s/ Glenna K. Frank

Nickolas J. Schaul

Glenna K. Frank
Deputy City Attorney

Nickolas J. Schaul
Director of Finance

Funding Source: 2025-26 CIP, Page 172, Traffic Signals – Replacement, TR091, G.O. Bonds

SLN_{pw}


CERTIFICATE

I, Laura Baumgartner, City Clerk of said City hereby certify that at a meeting of the City Council of said City of Des Moines, held on the above date, among other proceedings the above was adopted.

IN WITNESS WHEREOF, I have hereunto set my hand and affixed my seal the day and year first above written.

COUNCIL ACTION	YEAS	NAYS	PASS	ABSENT
BOESEN				
COLEMAN				
GATTO				
MANDELBAUM				
SIMONSON				
VOSS				
WESTERGAARD				
TOTAL				
MOTION CARRIED		APPROVED		
_____ Mayor				

_____ City Clerk



PROJECT SUMMARY

2023 Traffic Signal Replacement Contract 2

Activity ID 042022009

On December 12, 2022, under Roll Call No. 22-1931, the Council awarded the contract for the above improvements to Iowa Signal, Inc., in the amount of \$576,135.68. Tabulated below is a history of project change orders.

Change Order No.	Initiated By	Description	Amount
1	Engineering	5/25/2023 Add traffic signal modules to be installed with traffic signal controllers	\$33,462.00
2	Engineering	7/30/2025 Adjust contract quantities to match as-built quantities.	\$13,776.10
Original Contract Amount			\$576,135.68
Total Change Orders			\$47,238.10
Percent of Change Orders to Original Contract			8.20%
Total Contract Amount			\$623,373.78

13 b

ENGINEERING DEPARTMENT
CITY OF DES MOINES, IOWA



ESTIMATE OF CONSTRUCTION COMPLETED

FOR WORK DONE FROM 07/31/25 to 08/05/25

FINAL PAYMENT

PROJECT: 2023 TRAFFIC SIGNAL REPLACEMENT CONTRACT 2
CONTRACTOR: Iowa Signal

IDOT #: 0

ACTIVITY ID: 04-2022-009

DATE: 8/5/2025

ITEM NO.	DESCRIPTION	UNIT	QUANTITIES				UNIT PRICE	TOTAL AMOUNT
			ESTIMATED	AUTHORIZED	CONSTRUCTED TO DATE	CONSTRUCTED THIS PERIOD		
1	TOPSOIL, OFFSITE	CY	3.00	0.00	0.00	0.00	\$ 250.00	\$0.00
2	EXCAVATION, CLASS 10 WASTE	CY	10.00	0.00	0.00	0.00	\$ 60.00	\$0.00
3	CURB AND GUTTER, 2.0 FT, 9 IN.	LF	50.00	70.00	70.00	0.00	\$ 55.00	\$3,850.00
4	REMOVAL OF SIDEWALK	SY	194.00	216.42	216.42	0.00	\$ 15.00	\$3,246.30
5	SIDEWALK, PCC, 4 IN.	SY	185.30	189.39	189.39	0.00	\$ 80.00	\$15,151.20
6	SIDEWALK, PCC, 6 IN.	SY	69.70	111.96	111.96	0.00	\$ 100.00	\$11,196.00
7	DETECTABLE WARNING	SF	133.00	152.80	152.80	0.00	\$ 52.00	\$7,945.60
8	FULL DEPTH PATCHES, PCC FINISH	SY	198.30	287.30	287.30	0.00	\$ 100.00	\$28,730.00
9	CURB AND GUTTER REMOVAL	LF	50.00	70.00	70.00	0.00	\$ 25.00	\$1,750.00
10	TRAFFIC SIGNALIZATION	LS	1.00	1.00	1.00	0.15	\$ 446,840.68	\$446,840.68
11	PAINTED PAVEMENT MARKINGS, DURABLE EPOXY	STA	16.80	15.80	15.80	15.80	\$ 650.00	\$10,270.00
12	PAINTED SYMBOLS AND LEGENDS, DURABLE EPOXY	EACH	4.00	4.00	4.00	4.00	\$ 440.00	\$1,760.00
13	PAVEMENT MARKINGS REMOVED	STA	12.60	2.40	2.40	2.40	\$ 165.00	\$396.00
14	GROOVES CUT FOR PAVEMENT MARKINGS	STA	16.80	15.80	15.80	15.80	\$ 270.00	\$4,266.00
15	GROOVES CUT FOR SYMBOLS AND LEGENDS	EACH	4.00	4.00	4.00	4.00	\$ 200.00	\$800.00
16	TRAFFIC CONTROL	LS	1.00	1.00	1.00	0.20	\$ 11,650.00	\$11,650.00
17	HYDRAULIC SEEDING, SEEDING, FERTILIZING, AND MULCHING, TYPE	AC	0.20	0.00	0.00	0.00	\$ 10,000.00	\$0.00
18	SOD	SQ	35.10	37.02	37.02	37.02	\$ 100.00	\$3,702.00
19	FILTER SOCK, 6 IN.	LF	485.00	0.00	0.00	0.00	\$ 3.00	\$0.00
20	FILTER SOCK, REMOVAL	LF	485.00	0.00	0.00	0.00	\$ 1.00	\$0.00
21	CONSTRUCTION SURVEY	LS	1.00	1.00	1.00	0.10	\$ 7,000.00	\$7,000.00
22	MOBILIZATION	LS	1.00	1.00	1.00	0.00	\$ 15,500.00	\$15,500.00
23	CONCRETE WASHOUT	LS	1.00	1.00	1.00	0.25	\$ 2,000.00	\$2,000.00
24	UNIFORMED POLICE OFFICER	DAY	16.00	0.00	0.00	0.00	\$ 550.00	\$0.00

13b

ITEM NO.	DESCRIPTION	UNIT	QUANTITIES				CONSTRUCTED THIS PERIOD	UNIT PRICE	TOTAL AMOUNT
			ESTIMATED	AUTHORIZED	CONSTRUCTED TO DATE				
	Change Order Items								
1001.00	TRAFFIC SIGNAL EQUIPMENT - CPU 2070-IC MODULE	EACH	0.00	12.00	12.00		12.00	\$ 2,788.50	\$33,462.00
2001.00	RELOCATE STORM SEWER DRAIN	LS	0.00	1.00	1.00		1.00	\$ 3,770.00	\$3,770.00
2002.00	LED COBRA HEAD LIGHT FIXTURES	LS	0.00	1.00	1.00		1.00	\$ 7,238.00	\$7,238.00
2003.00	LOOP DETECTOR, 6' BY 20'	EACH	0.00	2.00	2.00		2.00	\$ 1,425.00	\$2,850.00
	ORIGINAL CONTRACT AMOUNT		\$ 576,135.68						
	TOTAL CHANGE ORDERS		\$ 47,238.10						
	ORIGINAL CONTRACT AMOUNT PLUS CHANGE ORDERS		\$ 623,373.78						
	PARTIAL PAYMENT #1		\$ 153,639.08						
	PARTIAL PAYMENT #2		\$ 78,773.67						
	PARTIAL PAYMENT #3		\$ 237,361.82						
	PARTIAL PAYMENT #4		\$ 134,898.00						
	THIS PARTIAL PAYMENT		\$ -						
	TOTAL PARTIAL PAYMENTS		\$ 604,672.57						
	BALANCE		\$ 18,701.21						
	APPROXIMATE PERCENT COMPLETE		100.0%						
							TOTAL		\$623,373.78
							RETAINAGE	\$	18,701.21
							TOTAL LESS RETAINAGE	\$	604,672.57
							LESS PREVIOUS PAYMENT	\$	604,672.57
							AMOUNT DUE	\$	-

FINAL PAYMENT

PREPARED BY: Brian Lehman
Project Inspector

CHECKED BY: Matthew D. Beckwith
Project Engineer

