



Roll Call Number

Agenda Item Number

13C

Date September 8, 2025

**ACCEPTING COMPLETED CONSTRUCTION AND APPROVING FINAL PAYMENT
FOR INTELLIGENT TRANSPORTATION SYSTEM PHASE 3, IOWA SIGNAL, INC.**

BE IT RESOLVED BY THE CITY COUNCIL OF THE CITY OF DES MOINES, IOWA: That the attached report of the Des Moines City Engineer, showing the cost of the construction of the Intelligent Transportation System Phase 3, Activity ID 042022010 ("Project"), in accordance with the contract approved between Iowa Signal, Inc., Wayne Lesley, President, 3711 S.E. Capitol Circle, Grimes, IA, 50111, under Roll Call No. 22-1944, of December 12, 2022, and the City of Des Moines, and recommending the acceptance thereof, be and the same is hereby approved, and the construction of the Project is accepted.

BE IT FURTHER RESOLVED: That \$1,936,036.50 is the total cost, of which \$1,906,036.50 has been paid the Contractor, and \$0.00 is now due and is hereby approved as final partial payment for the above project, the remaining balance of \$30,000.00 is to be paid at the end of thirty days, with funds retained for unresolved claims on file in accordance with Iowa Code Chapter 573.

BE IT FURTHER RESOLVED: That the Director of Finance be and is hereby authorized to release said retainage if suit is not filed as above provided.

Moved by _____ to adopt. Second by _____.

FORM APPROVED:

/s/ Glenna K. Frank

Glenna K. Frank
Deputy City Attorney

FUNDS AVAILABLE:

Nickolas J. Schaul

Nickolas J. Schaul
Director of Finance

Funding Source: 2025-26 CIP, Page 173, Traffic System Operation Improvements, TR097, Being: \$1,000,000 (maximum) Surface Transportation Block Grant Program Federal-aid Swap funds being 100% of eligible construction costs under STBG-SWAP-1945(865)--SG-77, and the remaining \$936,036.50 in G.O. Bonds

SLN
FW

COUNCIL ACTION	YEAS	NAYS	PASS	ABSENT
BOESEN				
COLEMAN				
GATTO				
MANDELBAUM				
SIMONSON				
VOSS				
WESTERGAARD				
TOTAL				

MOTION CARRIED

APPROVED


Mayor

CERTIFICATE

I, Laura Baumgartner, City Clerk of said City hereby certify that at a meeting of the City Council of said City of Des Moines, held on the above date, among other proceedings the above was adopted.

IN WITNESS WHEREOF, I have hereunto set my hand and affixed my seal the day and year first above written.

City Clerk



PROJECT SUMMARY

Intelligent Transportation System Phase 3

Activity ID 042022010

On December 12, 2022, under Roll Call No. 22-1944, the Council awarded the contract for the above improvements to Iowa Signal, Inc., in the amount of \$1,959,104.35. Tabulated below is a history of project change orders.

Change Order No.	Initiated By	Description	Amount
1	City	5/31/2023 Item 8001 is to install new 2" HDPE conduits along 19th Street from the south viaduct abutment over I-235 south to School Street and from the north viaduct abutment over I-235 north to Day Street. Item 8002 is to install new 2" HDPE conduit along Day Street from MLK Parkway east to 19th Street. Item 8003 is to connect new conduit to existing conduits and handholes.	\$8,460.00
2	City	4/17/2024 All Part A items are to adjust contract quantities to as-built quantities. Part B items 8004 and 8005 are to install new 2" conduit to replace existing conduit which is damaged and unable to accommodate fiber installation. Item 8006 includes signal work at the intersection of Ingersoll Avenue and MLK Parkway which is required to accommodate the planned fiber installation at this intersection, including removing and replacing the existing traffic signal cabinet with a larger new cabinet, relocating the cabinet, and installing new wiring to the cabinet.	\$(16,527.85)
3	City	11/13/2024 All items are to adjust contract quantities to as-built quantities.	\$(15,000.00)
Original Contract Amount			\$1,959,104.35
Total Change Orders			\$(23,067.85)
Percent of Change Orders to Original Contract			(1.18)%
Total Contract Amount			\$1,936,036.50

12C

ENGINEERING DEPARTMENT
CITY OF DES MOINES, IOWA



FINAL QUANTITIES OF CONSTRUCTION COMPLETED

FOR WORK DONE FROM 11/09/24 to 11/25/24

FINAL PAYMENT (PARTIAL PAYMENT NO. 12)

PROJECT: Intelligent Transportation System Phase 3
CONTRACTOR: Iowa Signal Inc.

IDOT #: 77-1945-865
ACTIVITY ID: 04-2022-010
DATE: 11/25/2024

ITEM NO.	DESCRIPTION	UNIT	QUANTITIES				CONSTRUCTED THIS PERIOD	UNIT PRICE	TOTAL AMOUNT
			ESTIMATED	AUTHORIZED	CONSTRUCTED TO DATE				
1	Removal of Pavement	SY	200.00	0.00	0.00		0.00	\$ 25.00	\$0.00
2	Removal of Sidewalk	SY	200.00	7.60	7.60		0.00	\$ 15.00	\$114.00
3	Sidewalk, P.C. Concrete, 4 in.	SY	200.00	0.00	0.00		0.00	\$ 78.75	\$0.00
4	Sidewalk, P.C. Concrete, 6 in.	SY	200.00	7.60	7.60		0.00	\$ 99.75	\$758.10
5	Detectable Warning, Cast Iron	SF	200.00	0.00	0.00		0.00	\$ 52.50	\$0.00
6	Curb and Gutter, P.C. Concrete, 2.5 ft.	LF	200.00	0.00	0.00		0.00	\$ 50.00	\$0.00
7	Driveway, P.C. Concrete, 8 in.	SY	200.00	0.00	0.00		0.00	\$ 89.25	\$0.00
8	Removal of Paved Driveway	SY	200.00	0.00	0.00		0.00	\$ 15.00	\$0.00
9	Traffic Signalization	LS	1.00	1.00	1.00		0.00	\$ 1,773,504.35	\$1,773,504.35
10	Traffic Control	LS	1.00	1.00	1.00		0.00	\$ 15,000.00	\$15,000.00
11	Patches, Full Depth Finish, By Area	SY	200.00	0.00	0.00		0.00	\$ 105.00	\$0.00
12	Patches, Full Depth Finish, By Count	EACH	20.00	0.00	0.00		0.00	\$ 265.00	\$0.00
13	Regular Partial Depth Hot Mix Asphalt Finish Patches, By Area	SY	200.00	0.00	0.00		0.00	\$ 56.00	\$0.00
14	Mobilization	LS	1.00	1.00	1.00		0.00	\$ 19,050.00	\$19,050.00
15	Deliver and Stockpile Salvaged Materials	LS	1.00	1.00	1.00		0.00	\$ 2,000.00	\$2,000.00
16	Railroad Protective Liability Insurance for Union Pacific Railroad	LS	1.00	1.00	1.00		0.00	\$ 6,000.00	\$6,000.00
17	(('Each' Item) Irrigation System Adjustment	EACH	10.00	0.00	0.00		0.00	\$ 100.00	\$0.00
18	(('Lump Sum' Item) Excavation and Grading	LS	1.00	1.00	1.00		0.00	\$ 5,000.00	\$5,000.00
19	Mulching, Bonded Fiber Matrix	ACRE	0.20	0.00	0.00		0.00	\$ 30,000.00	\$0.00
20	Seeding and Fertilizing (Urban)	ACRE	0.20	0.00	0.00		0.00	\$ 20,000.00	\$0.00
21	Stabilizing Crop - Seeding and Fertilizing (Urban)	ACRE	0.20	0.00	0.00		0.00	\$ 25,000.00	\$0.00
CHANGE ORDER ITEMS									
BLUE HIGHLIGHTED ITEMS INDICATE AGREED-UPON CHANGE ORDER ITEMS & UNIT PRICES FOR ITEMS NOT YET INCLUDED IN THE CONTRACT.									
BROWN HIGHLIGHTED ITEMS INDICATE AGREED-UPON CHANGE ORDER ITEMS FOR WHICH UNIT PRICING HAS NOT YET BEEN ESTABLISHED									
8001.00	INSTALL CONDUIT, 19TH STREET NORTH AND SOUTH OF I-235	LF	0.00	90.00	90.00		0.00	\$ 14.00	\$1,260.00
8002.00	INSTALL CONDUIT, DAY STREET FROM MLK TO 19TH STREET	LF	0.00	400.00	400.00		0.00	\$ 14.00	\$5,600.00
8003.00	CONDUIT CONNECTION	EACH	0.00	4.00	4.00		0.00	\$ 400.00	\$1,600.00
8004.00	INSTALL 2" CONDUIT, UNDER UNIVERSITY AVENUE, FROM HH 14-42	LF	0.00	100.00	100.00		0.00	\$ 14.00	\$1,400.00
8005.00	INSTALL 2" CONDUIT, ALONG CARPENTER AVENUE, FROM HH 34-39	LF	0.00	305.00	305.00		0.00	\$ 14.00	\$4,270.00
8006.00	MLK & INGERSOLL TRAFFIC SIGNAL UPGRADE	LS	0.00	1.00	1.00		1.00	\$ 100,480.05	\$100,480.05
STORED MATERIALS									
4	FIBER-OPTIC-CABLE	LS	0.00	4.00	4.00		4.00		

13C

ITEM NO.	DESCRIPTION	UNIT	QUANTITIES				UNIT PRICE	TOTAL AMOUNT
			ESTIMATED	AUTHORIZED	CONSTRUCTED TO DATE	CONSTRUCTED THIS PERIOD		
2	HANDHOLES	LS	0.00	1.00	1.00	1.00		
3	CASTINGS	LS	0.00	1.00	1.00	1.00		
4	PIZ CAMERA SYSTEMS	LS	0.00	1.00	1.00	1.00		
	ORIGINAL CONTRACT AMOUNT		\$ 1,959,104.35					
	TOTAL CHANGE ORDERS		\$ (23,067.85)					
	ORIGINAL CONTRACT AMOUNT PLUS CHANGE ORDERS		\$ 1,936,036.50					
	PARTIAL PAYMENT 1		\$ 124,503.65					
	PARTIAL PAYMENT 2		\$ 93,200.00					
	PARTIAL PAYMENT 3		\$ 336,744.76					
	PARTIAL PAYMENT 4		\$ 526,036.30					
	PARTIAL PAYMENT 5		\$ 358,700.87					
	PARTIAL PAYMENT 6		\$ 89,675.22					
	PARTIAL PAYMENT 7		\$ 89,425.22					
	PARTIAL PAYMENT 8		\$ 144,130.34					
	PARTIAL PAYMENT 9		\$ 7,670.00					
	PARTIAL PAYMENT 10		\$ 35,470.09					
	PARTIAL PAYMENT 11		\$ 100,480.05					
	THIS PARTIAL PAYMENT		\$ -					
	TOTAL PARTIAL PAYMENTS		\$ 1,906,036.50					
	BALANCE		\$ 30,000.00					
	APPROXIMATE PERCENT COMPLETE		100.0%					
			TOTAL				\$	1,936,036.50
			RETAINAGE				\$	30,000.00
			TOTAL LESS RETAINAGE				\$	1,906,036.50
			LESS PREVIOUS PAYMENT				\$	1,906,036.50
			AMOUNT DUE				\$	-

FINAL PAYMENT (PARTIAL PAYMENT NO. 12)

Brett Lewis
Project Engineer

PREPARED BY:

Heather Lesley
Iowa Signal, Inc.

CONTRACTOR:

