



Roll Call Number

Agenda Item Number

9 B

Date July 13, 2026

**ACCEPTING COMPLETED CONSTRUCTION AND APPROVING FINAL PAYMENT
FOR 2025 RIVERWALK IMPROVEMENTS – BALUSTRADE REPLACEMENT,
MINTURN, INC.**

BE IT RESOLVED BY THE CITY COUNCIL OF THE CITY OF DES MOINES, IOWA: That the attached report of the Des Moines City Engineer, showing the cost of the construction of the 2025 Riverwalk Improvements – Balustrade Replacement, Activity ID 112025005 (“Project”), in accordance with the contract approved on July 14, 2025 by Roll Call No. 25-1011 between Minturn, Inc., Clinton M. Rhoads, President, 144 W. Front Street, PO Box 369, Brooklyn, IA, 52211, and the City of Des Moines, and recommending the acceptance thereof, be and the same is hereby approved, and the construction of the Project is accepted.

BE IT FURTHER RESOLVED: That \$236,568.00 is the total cost, of which \$229,470.96 has been paid the Contractor, and \$0.00 is now due and is hereby approved as final partial payment for the above project, the remaining balance of \$7,097.04 is to be paid at the end of thirty days, with funds retained for unresolved claims on file in accordance with Iowa Code Chapter 573.

BE IT FURTHER RESOLVED: That the Director of Finance be and is hereby authorized to release said retainage if suit is not filed as above provided.

Moved by _____ to adopt. Seconded by _____

FORM APPROVED:

/s/ Glenna K. Frank

Glenna K. Frank
Deputy City Attorney

FUNDS AVAILABLE:

/s/ Nickolas J. Schaul

Nickolas J. Schaul
Director of Finance

SLN_{pu}

Funding Source: 2026-27 CIP, Page 80, Principal Riverwalk, PK162, G.O. Bonds

COUNCIL ACTION	YEAS	NAYS	PASS	ABSENT
BOESEN				
SIMONSON				
VOSS				
BARRON				
WESTERGAARD				
MANDELBAUM				
GATTO				
TOTAL				

MOTION CARRIED

APPROVED


Mayor

CERTIFICATE

I, Laura Baumgartner, City Clerk of said City hereby certify that at a meeting of the City Council of said City of Des Moines, held on the above date, among other proceedings the above was adopted.

IN WITNESS WHEREOF, I have hereunto set my hand and affixed my seal the day and year first above written.

City Clerk



9 B

PROJECT SUMMARY

2025 Riverwalk Improvements – Balustrade Replacement

Activity ID 112025005

On July 14, 2025, under Roll Call No. 25-1011, the Council awarded the contract for the above improvements to Minturn, Inc., in the amount of \$232,375.00. Tabulated below is a history of project change orders.

Change Order No.	Initiated By	Description	Amount
1	City	4/29/2026 Add project changes found during construction.	\$4,193.00
Original Contract Amount			\$232,375.00
Total Change Orders			\$4,193.00
Percent of Change Orders to Original Contract			1.80%
Total Contract Amount			\$236,568.00

Department of Engineering
City of Des Moines, Iowa

July 13, 2026



CERTIFICATION OF COMPLETION

AGENDA HEADING:

Accepting completed construction and approving final payment for the 2025 Riverwalk Improvements – Balustrade Replacement, Minturn, Inc.

SYNOPSIS:

Approve the Engineer's Certification of Completion, accept construction of said improvement, and authorize final payment to the contractor.

FISCAL IMPACT:

Amount: As-Built Contract Cost

Funding Source: 2026-27 CIP, Page 80, Principal Riverwalk, PK162, G.O. Bonds

CERTIFICATION OF COMPLETION:

On July 14, 2025, under Roll Call No. 25-1011, the City Council awarded a contract to Minturn, Inc., Clinton M. Rhoads, President, 144 W. Front Street, PO Box 369, Brooklyn, IA 52211 for the construction of the following improvement:

2025 Riverwalk Improvements – Balustrade Replacement, 112025005

The improvement includes removal of existing sections of balustrade wall and replacement with sections of cast stone balustrade wall, all in accordance with the contract documents including Plan File No. 674-116/125, located along the west side of the Des Moines River between Center Street and Locust Street and between Walnut Street and Court Avenue in Des Moines, Iowa.

I hereby certify that the construction of said 2025 Riverwalk Improvements – Balustrade Replacement, Activity ID 112025005, has been completed in substantial compliance with the terms of said contract, and I hereby recommend that the work be accepted. The work commenced on July 28, 2025, and was completed on May 28, 2026.

I further certify that \$236,568.00 is the total cost of said improvement, of which \$229,470.96 has been paid the Contractor and \$0.00 is now due and is hereby approved as final partial payment for the above project, the remaining balance of \$7,097.04 is to be paid at the end of thirty days, with funds retained for unresolved claims on file in accordance with Iowa Code Chapter 573. The amount of completed work is shown on the attached Estimate of Construction Completed.

Steven L. Naber, P.E.
Des Moines City Engineer

9B

ENGINEERING DEPARTMENT
CITY OF DES MOINES, IOWA



ESTIMATE OF CONSTRUCTION COMPLETED

FINAL PAYMENT - PARTIAL PAYMENT NO. 6

PROJECT: 2025 RIVERWALK IMPROVEMENTS - BALUSTRADE REPLACEMENT
CONTRACTOR: MINTURN, INC.

IDOT #: N/A
ACTIVITY ID: 11-2025-005
DATE: 5/28/2026

ITEM NO.	DESCRIPTION	UNIT	QUANTITIES				UNIT PRICE	TOTAL AMOUNT
			ESTIMATED	AUTHORIZED	CONSTRUCTED TO DATE	CONSTRUCTED THIS PERIOD		
1	Mobilization	LS	1.00	1.00	1.00	0.00	\$ 23,000.00	\$23,000.00
2	Mock Up	EACH	1.00	0.00	0.00	0.00	\$ 2,550.00	\$0.00
3	Temporary Traffic Control	LS	1.00	1.00	1.00	0.00	\$ 4,000.00	\$4,000.00
4	Cast Stone Pier	EACH	11.00	11.00	11.00	0.00	\$ 5,500.00	\$60,500.00
5	Cast Stone Pier - Small	EACH	1.00	1.00	1.00	0.00	\$ 5,000.00	\$5,000.00
6	Cast Stone Baluster	EACH	102.00	102.00	102.00	0.00	\$ 450.00	\$45,900.00
7	Cast Stone Baluster Square	EACH	30.00	30.00	30.00	0.00	\$ 475.00	\$14,250.00
8	Cast Stone Top Rail	LF	147.00	147.00	147.00	0.00	\$ 225.00	\$33,075.00
9	Cast Stone Bottom Rail	LF	147.00	147.00	147.00	0.00	\$ 300.00	\$44,100.00
	Change Order Items							
1001.00	Add Concrete Haunch to Support (3) Piers	LS	0.00	1.00	1.00	0.00	\$ 6,743.00	\$6,743.00
	ORIGINAL CONTRACT AMOUNT		\$ 232,375.00					
	TOTAL CHANGE ORDERS		\$ 4,193.00					
	ORIGINAL CONTRACT AMOUNT PLUS CHANGE ORDERS		\$ 236,568.00					
	PARTIAL PAYMENT NO. 1		\$ 24,677.77					
	PARTIAL PAYMENT NO. 2		\$ 54,128.91					
	PARTIAL PAYMENT NO. 3		\$ 131,489.32					
	PARTIAL PAYMENT NO. 4		\$ 18,738.46					
	PARTIAL PAYMENT NO. 5		\$ 436.50					
	THIS PARTIAL PAYMENT		\$ -					
	TOTAL PARTIAL PAYMENTS		\$ 229,470.96					
	BALANCE		\$ 7,097.04					
	APPROXIMATE PERCENT COMPLETE		97.0%					

PREPARED BY: Andy Williamson
Project Inspector

CHECKED BY: John Keenan
Project Engineer

TOTAL	\$ 236,568.00
RETAINAGE	\$ 7,097.04
TOTAL LESS RETAINAGE	\$ 229,470.96
LESS PREVIOUS PAYMENT	\$ 229,034.46
AMOUNT DUE	\$ -

FINAL PAYMENT - PARTIAL PAYMENT NO. 6