



Roll Call Number

Agenda Item Number

9 D

Date July 13, 2026

**ACCEPTING COMPLETED CONSTRUCTION AND APPROVING FINAL PAYMENT  
FOR INTELLIGENT TRANSPORTATION SYSTEMS UPGRADE - PHASE 4,  
IOWA SIGNAL, INC.**

BE IT RESOLVED BY THE CITY COUNCIL OF THE CITY OF DES MOINES, IOWA: That the attached report of the Des Moines City Engineer, showing the cost of the construction of the Intelligent Transportation Systems Upgrade - Phase 4, Activity ID 042023017 ("Project"), in accordance with the contract approved on January 8, 2024 by Roll Call No. 24-0072, between Iowa Signal, Inc., Wayne Lesley, President, 3711 S.E. Capitol Circle, Grimes, IA, 50111, and the City of Des Moines, and recommending the acceptance thereof, be and the same is hereby approved, and the construction of the Project is accepted.

BE IT FURTHER RESOLVED: That \$835,411.24 is the total cost, of which \$810,348.90 has been paid the Contractor, and \$0.00 is now due and is hereby approved as final partial payment for the above project, the remaining balance of \$25,062.34 is to be paid at the end of thirty days, with funds retained for unresolved claims on file in accordance with Iowa Code Chapter 573.

BE IT FURTHER RESOLVED: That the Director of Finance be and is hereby authorized to release said retainage if suit is not filed as above provided.

Moved by \_\_\_\_\_ to adopt. Seconded by \_\_\_\_\_

FORM APPROVED:

FUNDS AVAILABLE:

/s/ Glenna K. Frank

/s/ Nickolas J. Schaul

Glenna K. Frank  
Deputy City Attorney

Nickolas J. Schaul  
Director of Finance

Funding Source: 2026-27 CIP, Page 170, Traffic System Operation Improvements, TR097, Being: \$500,000 (maximum) Surface Transportation Block Grant (STBG) program Federal-aid funds up to 80% of eligible construction costs under STP-U-1945(872)--70-77, and the remaining \$335,411.24 in G.O. Bonds

SLN  
pw

| COUNCIL ACTION | YEAS | NAYS | PASS | ABSENT |
|----------------|------|------|------|--------|
| BOESEN         |      |      |      |        |
| SIMONSON       |      |      |      |        |
| VOSS           |      |      |      |        |
| BARRON         |      |      |      |        |
| WESTERGAARD    |      |      |      |        |
| MANDELBAUM     |      |      |      |        |
| GATTO          |      |      |      |        |
| TOTAL          |      |      |      |        |

MOTION CARRIED

APPROVED

Mayor


**CERTIFICATE**

I, Laura Baumgartner, City Clerk of said City hereby certify that at a meeting of the City Council of said City of Des Moines, held on the above date, among other proceedings the above was adopted.

IN WITNESS WHEREOF, I have hereunto set my hand and affixed my seal the day and year first above written.

City Clerk









## PROJECT SUMMARY

### Intelligent Transportation Systems Upgrade - Phase 4

#### Activity ID 042023017

On January 8, 2024, under Roll Call No. 24-0072, the Council awarded the contract for the above improvements to Iowa Signal, Inc., in the amount of \$991,856.24. Tabulated below is a history of project change orders.

| Change<br>Order No.                                  | Initiated By | Description                                                                                                                            | Amount         |
|------------------------------------------------------|--------------|----------------------------------------------------------------------------------------------------------------------------------------|----------------|
| 1                                                    | City         | 12/11/2024<br>Repair of an existing traffic signal conduit which is damaged at the intersection of 31st Street and Brattleboro Avenue. | \$2,715.00     |
| 2                                                    | City         | 8/15/2025<br>All items are to adjust contract quantities to as-built quantities.                                                       | \$(159,160.00) |
| <b>Original Contract Amount</b>                      |              |                                                                                                                                        | \$991,856.24   |
| <b>Total Change Orders</b>                           |              |                                                                                                                                        | \$(156,445.00) |
| <b>Percent of Change Orders to Original Contract</b> |              |                                                                                                                                        | (15.77)%       |
| <b>Total Contract Amount</b>                         |              |                                                                                                                                        | \$835,411.24   |

July 13, 2026

## **CERTIFICATION OF COMPLETION**

### **AGENDA HEADING:**

Accepting completed construction and approving final payment for the Intelligent Transportation Systems Upgrade - Phase 4, Iowa Signal, Inc..

### **SYNOPSIS:**

Approve the Engineer's Certification of Completion, accept construction of said improvement, and authorize final payment to the contractor.

### **FISCAL IMPACT:**

Amount: \$835,411.24 As-Built Contract Cost

Funding Source: 2026-27 CIP, Page 170, Traffic System Operation Improvements, TR097, Being: \$500,000 (maximum) Surface Transportation Block Grant (STBG) program Federal-aid funds up to 80% of eligible construction costs under STP-U-1945(872)--70-77, and the remaining \$335,411.24 in G.O. Bonds

### **CERTIFICATION OF COMPLETION:**


On January 8, 2024, under Roll Call No. 24-0072, the City Council awarded a contract to Iowa Signal, Inc., Wayne Lesley, President, 3711 S.E. Capitol Circle, Grimes, IA 50111 for the construction of the following improvement:

Intelligent Transportation Systems Upgrade - Phase 4, 042023017

The improvements include upgrading the communications infrastructure, communications network, traffic signal cabinet/controller and Intelligent Transportation Systems (ITS) equipment of the traffic signal system, removal of sidewalk and driveways, Portland Cement Concrete (PCC) sidewalks, PCC driveways, and surface restoration, all in accordance with the contract documents, including Plan File No. 657-001/100 at the following locations: Beaver Avenue from Douglas Avenue to Aurora Avenue, Lower Beaver Road from Euclid Avenue to Madison Avenue, 42nd Street from Kingman Boulevard to University Avenue, 31st Street from Pleasant Street to University Avenue, Madison Avenue from 6th Avenue to 2nd Avenue, Easton Boulevard from Hubbell Avenue to E 33rd Street, 7th Street from Crocker Street to School Street, 6th Avenue from Crocker Street to University Avenue, 3rd Street from Center Street to School Street, Laurel Street from 7th Street to 6th Avenue, Day Street from 6th Avenue to 5th Avenue, School Street from 7th Street to 2nd Avenue, Crocker Street from 7th Street to 2nd Avenue, Center Street from 3rd Street to 2nd Avenue, East 14th Street from East Court Avenue to East Grand Avenue, East Court Avenue from East 14th Street to Johnson Court, East 15th Street from East Walnut Avenue to East Grand Avenue, East Grand Avenue from East 14th Street to Des Moines Street, Lyon Street from East 14th Street to East 15th Street, Maple Street from East 14th Street to East 15th Street, and Johnson Court from Maple Street to Walker Street, Des Moines, Iowa.

I hereby certify that the construction of said Intelligent Transportation Systems Upgrade - Phase 4, Activity ID 042023017, has been completed in substantial compliance with the terms of said contract, and I hereby recommend that the work be accepted. The work commenced on April 15, 2024, and was completed on July 1, 2026.

I further certify that \$835,411.24 is the total cost of said improvement, of which \$810,348.90 has been paid the Contractor and \$0.00 is now due and is hereby approved as final partial payment for the above project, the remaining balance of \$25,062.34 is to be paid at the end of thirty days, with funds retained for unresolved claims on file in accordance with Iowa Code Chapter 573. The amount of completed work is shown on the attached Estimate of Construction Completed.



Steven L. Naber, P.E.  
Des Moines City Engineer



9 D

ENGINEERING DEPARTMENT  
CITY OF DES MOINES, IOWA



**FINAL QUANTITIES OF CONSTRUCTION COMPLETED**

FOR WORK DONE FROM 8/9/25 to 8/21/25

**SEMI FINAL PAYMENT (PARTIAL PAYMENT NO. 9)**

PROJECT: Intelligent Transportation Systems Upgrade - Phase 4  
CONTRACTOR: Iowa Signal, Inc.

IDOT #: STP-U-1945(872)--70-77  
ACTIVITY ID: 04-2023-017  
DATE: 8/21/2025

| ITEM NO.           | DESCRIPTION                                            | UNIT | QUANTITIES |            |                     |                         | UNIT PRICE    | TOTAL AMOUNT |
|--------------------|--------------------------------------------------------|------|------------|------------|---------------------|-------------------------|---------------|--------------|
|                    |                                                        |      | ESTIMATED  | AUTHORIZED | CONSTRUCTED TO DATE | CONSTRUCTED THIS PERIOD |               |              |
| 1                  | REMOVAL OF PAVEMENT                                    | SY   | 200.00     | 0.00       | 0.00                | 0.00                    | \$ 25.00      | \$0.00       |
| 2                  | REMOVAL OF SIDEWALK                                    | SY   | 200.00     | 18.00      | 18.00               | 0.00                    | \$ 20.00      | \$360.00     |
| 3                  | SIDEWALK, P.C. CONCRETE, 4 IN.                         | SY   | 200.00     | 0.00       | 0.00                | 0.00                    | \$ 75.00      | \$0.00       |
| 4                  | SIDEWALK, P.C. CONCRETE, 6 IN.                         | SY   | 200.00     | 18.00      | 18.00               | 0.00                    | \$ 100.00     | \$1,800.00   |
| 5                  | DETECTABLE WARNINGS, CAST IRON                         | SF   | 200.00     | 0.00       | 0.00                | 0.00                    | \$ 65.00      | \$0.00       |
| 6                  | CURB AND GUTTER, P.C. CONCRETE, 2.5 FT.                | LF   | 200.00     | 0.00       | 0.00                | 0.00                    | \$ 75.00      | \$0.00       |
| 7                  | DRIVEWAY, P.C. CONCRETE, 8 IN.                         | SY   | 200.00     | 0.00       | 0.00                | 0.00                    | \$ 85.00      | \$0.00       |
| 8                  | REMOVAL OF PAVED DRIVEWAY                              | SY   | 200.00     | 0.00       | 0.00                | 0.00                    | \$ 20.00      | \$0.00       |
| 9                  | TRAFFIC SIGNALIZATION                                  | LS   | 1.00       | 1.00       | 1.00                | 0.00                    | \$ 795,856.24 | \$795,856.24 |
| 10                 | TRAFFIC CONTROL                                        | LS   | 1.00       | 1.00       | 1.00                | 0.00                    | \$ 7,500.00   | \$7,500.00   |
| 11                 | PATCHES, FULL-DEPTH FINISH, BY AREA                    | SY   | 200.00     | 6.20       | 6.20                | 0.00                    | \$ 150.00     | \$930.00     |
| 12                 | PATCHES, FULL-DEPTH FINISH, BY COUNT                   | EACH | 20.00      | 1.00       | 1.00                | 0.00                    | \$ 250.00     | \$250.00     |
| 13                 | REGULAR PARTIAL DEPTH HOT MIX ASPHALT FINISH PATCHES,  | SY   | 200.00     | 0.00       | 0.00                | 0.00                    | \$ 100.00     | \$0.00       |
| 14                 | MOBILIZATION                                           | LS   | 1.00       | 1.00       | 1.00                | 0.00                    | \$ 24,000.00  | \$24,000.00  |
| 15                 | DELIVER AND STOCKPILE SALVAGED MATERIALS               | LS   | 1.00       | 1.00       | 1.00                | 0.00                    | \$ 1,000.00   | \$1,000.00   |
| 16                 | ('EACH' ITEM) IRRIGATION SYSTEM ADJUSTMENT             | EACH | 10.00      | 0.00       | 0.00                | 0.00                    | \$ 500.00     | \$0.00       |
| 17                 | ('LUMP SUM' ITEM) EXCAVATION AND GRADING               | LS   | 1.00       | 1.00       | 1.00                | 0.00                    | \$ 1,000.00   | \$1,000.00   |
| 18                 | MULCHING, BONDED FIBER MATRIX                          | ACRE | 0.20       | 0.00       | 0.00                | 0.00                    | \$ 10,000.00  | \$0.00       |
| 19                 | SEEDING AND FERTILIZING (URBAN)                        | ACRE | 0.20       | 0.00       | 0.00                | 0.00                    | \$ 10,000.00  | \$0.00       |
| 20                 | STABILIZING CROP - SEEDING AND FERTILIZING (URBAN)     | ACRE | 0.20       | 0.00       | 0.00                | 0.00                    | \$ 10,000.00  | \$0.00       |
| 21                 | PERIMETER AND SLOPE SEDIMENT CONTROL DEVICE, 9 IN. DIA | LF   | 500.00     | 0.00       | 0.00                | 0.00                    | \$ 5.00       | \$0.00       |
| 22                 | REMOVAL OF PERIMETER AND SLOPE OR DITCH CHECK SEDIME   | LF   | 500.00     | 0.00       | 0.00                | 0.00                    | \$ 2.00       | \$0.00       |
| SUBTOTAL           |                                                        |      |            |            |                     |                         |               | \$832,696.24 |
| Change Order Items |                                                        |      |            |            |                     |                         |               |              |
| 8001               | CONDUIT REPAIR AT 31ST ST & BRATTLEBORO AVE            | LS   | 0.00       | 1.00       | 1.00                | 0.00                    | \$ 2,715.00   | \$2,715.00   |
| SUBTOTAL           |                                                        |      |            |            |                     |                         |               | \$2,715.00   |

9 D

| ITEM NO. | DESCRIPTION                                 | UNIT | QUANTITIES      |            |                     |                         | UNIT PRICE | TOTAL AMOUNT |
|----------|---------------------------------------------|------|-----------------|------------|---------------------|-------------------------|------------|--------------|
|          |                                             |      | ESTIMATED       | AUTHORIZED | CONSTRUCTED TO DATE | CONSTRUCTED THIS PERIOD |            |              |
|          | ORIGINAL CONTRACT AMOUNT                    |      | \$ 991,856.24   |            |                     |                         |            |              |
|          | TOTAL CHANGE ORDERS                         |      | \$ (156,445.00) |            |                     |                         |            |              |
|          | ORIGINAL CONTRACT AMOUNT PLUS CHANGE ORDERS |      | \$ 835,411.24   |            |                     |                         |            |              |
|          | PARTIAL PAYMENT 01                          |      | \$ 38,599.03    |            |                     |                         |            |              |
|          | PARTIAL PAYMENT 02                          |      | \$ 293,473.19   |            |                     |                         |            |              |
|          | PARTIAL PAYMENT 03                          |      | \$ 196,234.94   |            |                     |                         |            |              |
|          | PARTIAL PAYMENT 04                          |      | \$ 83,381.80    |            |                     |                         |            |              |
|          | PARTIAL PAYMENT 05                          |      | \$ 157,015.12   |            |                     |                         |            |              |
|          | PARTIAL PAYMENT 06                          |      | \$ 2,633.55     |            |                     |                         |            |              |
|          | PARTIAL PAYMENT 07                          |      | \$ 31,291.47    |            |                     |                         |            |              |
|          | PARTIAL PAYMENT 08                          |      | \$ 7,719.80     |            |                     |                         |            |              |
|          | THIS PARTIAL PAYMENT                        |      | \$ -            |            |                     |                         |            |              |
|          | TOTAL PARTIAL PAYMENTS                      |      | \$ 810,348.90   |            |                     |                         |            |              |
|          | BALANCE                                     |      | \$ 25,062.34    |            |                     |                         |            |              |
|          | APPROXIMATE PERCENT COMPLETE                |      | 100.0%          |            |                     |                         |            |              |

PREPARED BY: Steve Harlow  
Project Inspector

CHECKED BY: Brett Lewis  
Project Engineer

Digitally signed by Brett Lewis  
DN: C=US, E=balewis@dm.gov.org, O=City  
of Des Moines, OU=Engineering  
Department, CN=Brett Lewis  
Date: 2025.08.22 07:59:31-05'00'

CONTRACTOR: Heather Lesley  
Iowa Signal

|                       |               |
|-----------------------|---------------|
| TOTAL                 | \$835,411.24  |
| RETAINAGE             | \$ 25,062.34  |
| TOTAL LESS RETAINAGE  | \$ 810,348.90 |
| LESS PREVIOUS PAYMENT | \$ 810,348.90 |
| AMOUNT DUE            | \$ -          |

SEMI FINAL PAYMENT (PARTIAL PAYMENT NO. 9)