

Date November 10, 2008

## APPROVING REQUEST FOR EXTENSION OF TIME ON 21<sup>ST</sup> STREET AND CARPENTER AVENUE STORM SEWER IMPROVEMENTS

WHEREAS, Reilly Construction Co., Inc., James R. Lowe, Vice-President, P.O. Box 99, Ossian, Iowa, 52161, contractor for the 21<sup>st</sup> Street and Carpenter Avenue Storm Sewer Improvements, has submitted the attached communication requesting an extension of time for a completion date extension to June 30, 2009, due to delays caused by wet weather conditions during this past spring and early summer, additional construction work required by the City, and by the City not allowing construction on University Avenue next spring until after the Drake Relays, and

WHEREAS, the City Engineer has reviewed the request from Reilly Construction Co., Inc., and recommends that the City Council approve a completion date extension to June 30, 2009, for completion of the project.

NOW, THEREFORE, BE IT RESOLVED BY THE CITY COUNCIL OF THE CITY OF DES MOINES, IOWA: That the City Council receive and file the communication from Reilly Construction Co., Inc., accepts the City Engineer's recommendation, and hereby grants Reilly Construction Co., Inc., an extension of time as recommended by the City Engineer.

(Council Communication Number 08-669 attached) Activity ID 07-2006-006 to adopt. Moved by FORM APPROVED: Kathleen Vanderbool Deputy City Attorney


ÆB
----

COUNCIL ACTION	YEAS	NAYS	PASS	ABSENT
COWNIE				
COLEMAN			<u> </u>	
HENSLEY				ļ
KIERNAN				
MAHAFFEY				
MEYER				
VLASSIS				
TOTAL	5			2
MOTION CARRIED	. /		0	APPROVED

## CERTIFICATE

I, DIANE RAUH, City Clerk of said City hereby certify that at a meeting of the City Council of said City of Des Moines, held on the above date, among other proceedings the above was adopted.

IN WITNESS WHEREOF, I have hereunto set my hand and affixed my seal the day and year first above written.



City Clerk