★ı	Roll Call	Numb	er				Agenda Item Number
I	Date Octo	ber 10,	2011				
		A			-	ST FOR EXTENSION OF TIME (PARK SEWER SEPARATION	ON
	Grimes, Io attached co	wa, 501 mmuni	1, cont	ractor i	for the L ing an e	nc., Brian Tancos, President, 1205 S. ower Union Park Sewer Separation, latension of time for an additional 80 ing the spring and early summer mon	nas submitted the working days due
	levels that	have pr	evented	l storm	sewer w	work, and the need to construct storm in session; and	
		ds that t	he City	Counc		wed the request from Van Hauen & Ave a completion date extension of an	
	DES MOII Van Hauer	NES, IC 1 & Ass)WA: 7	Γhat th , Inc., a	e City C accepts the	ED BY THE CITY COUNCIL OF THE council receive and file the communic the City Engineer's recommendation, sion of time as recommended by the Council the Council to the Counc	ation from and hereby grants
			(Co	ouncil (vity ID 08-2010-008	
	Moved by					to adopt.	
	FORM AP	PROVI	n	hachle	/	2 pl	
					Vander City Atto	•	
B	Funding So SAE126	ource: Z			·	nitary-8, CSS – Lower Union Park Se	ewer Separation Project,
COUN	ICIL ACTION	YEAS	NAYS	PASS	ABSENT	CERTIFICAT	E
	VNIE LEMAN					I, DIANE RAUH, City Clerk	of said City hereby
		· · · · · · · · · · · · · · · · · · ·		+		certify that at a meeting of	the City Council of

COUNCIL ACTION	YEAS	NAYS	PASS	ABSENT
COWNIE				
COLEMAN				
GRIESS				
HENSLEY				
MAHAFFEY				
MEYER				
MOORE	1			
TOTAL				
MOTION CARRIED	APPROVED			

Mayor

I, DIANE RAUH, City Clerk of said City hereby certify that at a meeting of the City Council of said City of Des Moines, held on the above date, among other proceedings the above was adopted.

IN WITNESS WHEREOF, I have hereunto set my hand and affixed my seal the day and year first above written.

	City	Clerk
 		CICIL



September 19, 2011

Jeb Brewer, P.E.
City Engineer
City of Des Moines
400 Robert D. Ray Drive
Des Moines, IA 50309

Mr. Brewer:

As you may be aware, Van Hauen & Associates, Inc. has been working to complete the Lower Union Park Storm Sewer Improvements project. We currently, however, do not believe we will be able to complete the contract during the 2011 construction season for a number of reasons.

First, significant rains during the spring and early summer months caused a considerable amount of the work to be pushed back later in the year. We've also completed the replacement of a number of sanitary manholes not originally planned for replacement among other extra work items above and beyond the original contract. Delays in easement acquisition at the river outlet near Pennsylvania Avenue and Washington Avenue also pushed back the potential start of work in that area. Finally, due to the proximity of Holy Family Elementary School, we will need to complete the scheduled work on Garfield Avenue during the summer months when school is not in session.

Given the aforementioned circumstances, we would like to request a contract time extension to August 1, 2012. Van Hauen & Associates has and will continue to utilize multiple crews when possible to complete as much work as possible prior to winter shutdown this year.

Thank you for your consideration.

Respectfully submitted,

Jamie Crubaugh