

★ **Roll Call Number**

Agenda Item Number 7B

Date August 24, 2009


APPROVING CHANGE ORDER NO. 11 WITH
 CRAMER AND ASSOCIATES, INC.
 FOR ADDITIONAL WORK ON THE
 CENTER STREET PEDESTRIAN (RIVERWALK) BRIDGE
 FOR A TOTAL NOT TO EXCEED \$222,710.61


BE IT RESOLVED by the City Council of the City of Des Moines, Iowa, that the attached Change Order No. 10 between the City of Des Moines and Cramer and Associates, Inc., Robert Cramer, President, 5600 Brookside Drive, Grimes, IA, 50111, for additional work on the Center Street Pedestrian (Riverwalk) Bridge, in an amount not to exceed \$222,710.61, be and is hereby approved, and the City Manager is authorized and directed to execute said change order.

(Council Communication Number 09610 attached)

Activity ID 12-2006-005

Moved by _____ to adopt.

FORM APPROVED: 
 Kathleen Vanderpool
 Deputy City Attorney

 Funding Source: 2009-10 CIP, Page Park Improvements-23, Riverwalk, PKS162, State Vision Iowa Funds

COUNCIL ACTION	YEAS	NAYS	PASS	ABSENT
COWNIE				
COLEMAN				
HENSLEY				
KIERNAN				
MAHAFFEY				
MEYER				
VLASSIS				
TOTAL				

CERTIFICATE


I, DIANE RAUH, City Clerk of said City hereby certify that at a meeting of the City Council of said City of Des Moines, held on the above date, among other proceedings the above was adopted.

IN WITNESS WHEREOF, I have hereunto set my hand and affixed my seal the day and year first above written.


MOTION CARRIED APPROVED

 Mayor

 City Clerk



**PROJECT
LOCATION**



**RIVERWALK
CENTER STREET
BRIDGE
ACTIVITY ID 12-2006-005**

PROJECT SUMMARY

Center Street Pedestrian Bridge
Activity ID 12-2006-005

Pedestrian Bridge

Tabulated below is a history of project change orders.

Change Order No.	Description	Initiated By	Amount
1	1/30/2008 Redetailing of structural fabrication drawings for Center Walkway. Addition inspection access in Arch. Footing modifications for future flogate in East abutment.	Consultant	\$17,117.40
2	2/4/2008 Add demolition of existing Foundations at the East and West Abutments.	Consultant	\$20,907.21
3	2/21/2008 Document Cramer's assistance by providing a crane for flash board removal in exchange for a future flow reduction in the Des Moines River to allow inspection of dam and falsework pile driving.	Engineering	\$0.00
4	2/21/2008 Additional Ladder Rungs to Meet OSHA. Modification to Arch Diaphragms to permit fabrication.	Regulator	\$23,538.49
5	4/18/2008 Excavation Class 20 Decrease. Structural Concrete (Bridge) Increase. Reinforcing Steel Increase. Concrete Drilled Shaft, 48" Dia. Decrease.	Consultant	\$22,669.52
6	4/18/2008 Concrete Retaining Wall Increase. Revise in the glass requirements.	Consultant	\$8,137.00

Change Order No.	Description	Initiated By	Amount
7	12/22/2008 Modify the bearing/stiffener location, access door and platform framing, arch Bearing lock down, and glass walkway support. Addition Structural Steel.	Engineering	\$94,574.00
8	1/8/2009 Costs for heating of structural concrete and protection of structural concrete.	Engineering	\$15,168.00
9	12/30/2008 Extension of Contract Completion Date to April 01, 2009.	Contractor	\$0.00
10	Change in the number and mountinh of the LED Light Fixtureson the glass walkway.	Consultant	\$39,981.85
11	addition of the pedestrian tunnel, floodgate, retaining walls, grading and walkway surface on the East Abutment of the CSB. Deduct 16.343 CY of P.C. Concrete Retaining Wall.	Engineering	\$222,710.50
Original Contract Amount			\$9,466,017.50
Total Change Orders			\$464,803.97
Percent of Change Orders to Original Contract			4.91%
Final Contract Amount			\$9,930,821.47